

# Major Capital Projects<sup>1</sup> - End-of-Project Target Performance

Q3 2020

Project	Description	Direct Capital (\$M) <sup>2</sup>			In-Service Date	
		Authorized	Forecast	Actual <sup>3</sup>	Authorized	Forecast
<b>Transmission</b>						
Sustain Steel Program Defective Damper Replacements	Replace approximately 1,700 miles of defective PPI spacer dampers.	\$ 34.4	\$ 32.7	\$ 32.2	9/30/14	8/30/20
500 kV Spare Transformer Project	Acquire 5 spares and relocate 2 existing transformers to be used as spares. The spares will be placed strategically across the system.	\$ 43.0	\$ 51.9	\$ 51.9	1/30/14	5/1/20
Fleet Mobile Equipment Replacement FY17-19	Heavy duty and specialized vehicle replacement program for FY17-19	\$ 16.4	\$ 16.4	\$ 15.4	4/1/20	9/1/21
Ross - Schultz Fiber Replacement	Replace the obsolete and limited 36 strand fiber with standard 72 strand fiber.	\$ 34.0	\$ 39.4	\$ 31.0	9/15/18	12/21/21
MREDI VHF System Replacement	Replace and upgrade the existing VHF radio system.	\$ 96.2	\$ 93.3	\$ 33.2	9/1/26	10/4/25
Puget Sound Area Northern Intertie (PSANI) Memorandum of Agreement	Install a 500/230 kV transformer bank addition at Raver Substation.	\$ 56.4	\$ 64.7	\$ 51.8	9/30/16	3/1/21
Operational Multi-Gigabit Ethernet Transport (OMET)	Communications upgrade and replacement to ensure adequate capacity and compatibility for emerging requirements.	\$ 43.5	\$ 28.2	\$ 28.1	9/30/17	12/31/20
Spare Transformers for Hub Wind Sites	Add a spare 500/230 kV single phase transformer at John Day, Rock Creek, Slatt and Central Ferry substations.	\$ 21.4	\$ 23.1	\$ 21.7	4/1/19	1/30/21
Quenett Creek Substation L0380	Construct new substation and associated line work to serve additional N. Wasco PUD load.	\$ 44.9	\$ 50.9	\$ 45.3	12/31/19	6/24/22
Wheatridge Wind	Interconnection for NextEra's Wheatridge wind project.	\$ 10.1	\$ 7.7	\$ 3.4	12/31/19	10/1/20
Fairview Reactor and Transformer	Install a reactor to address high voltages on the Fairview 230 kV bus and replace an aging transformer.	\$ 14.3	\$ 11.2	\$ 1.1	12/31/22	12/31/22
Mission Critical IT Infrastructure	Completely replace the Dittmer Data Center IT infrastructure.	\$ 15.9	\$ 12.8	\$ 5.6	12/30/22	6/30/22
Anaconda-Dixon-Silverbow Transformer	Install a transformer at Dixon, move an existing transformer from Dixon to Anaconda and retire the transformer at Silver Bow.	\$ 14.0	\$ 11.6	\$ 5.9	12/31/20	9/1/23
Badger Canyon II	Interconnection for Badger Canyon II wind project.	N/A <sup>4</sup>	N/A <sup>4</sup>	\$ -	3/11/22	3/11/22
Schultz-Wautoma 500kV Series Caps	Install series capacitors	N/A <sup>4</sup>	N/A <sup>4</sup>	\$ -	3/31/22	3/31/22
Steel Lines Sustain Program FY20-21	Two-year asset replacement plan based on asset strategy analysis.	\$ 33.7	\$ 33.7	\$ 9.2	9/30/21	9/30/21
Wood Pole Lines Sustain Program FY20-21	Two-year asset replacement plan based on asset strategy analysis.	\$ 33.7	\$ 33.7	\$ 12.1	9/30/21	9/30/21
Access Roads Sustain Program FY20-21	Two-year asset replacement plan based on asset strategy analysis.	\$ 22.5	\$ 22.5	\$ 5.4	9/30/21	9/30/21
AC Substations Sustain Program FY20-21	Two-year asset replacement plan based on asset strategy analysis.	\$ 78.7	\$ 78.7	\$ 18.7	9/30/21	9/30/21
DC Substations Sustain Program FY20-21	Two-year asset replacement plan based on asset strategy analysis.	\$ 22.5	\$ 22.5	\$ 9.9	9/30/21	9/30/21
System Telecommunications Sustain Program	Two-year asset replacement plan based on asset strategy analysis.	\$ 22.5	\$ 22.5	\$ 2.0	9/30/21	9/30/21
Power Systems Control Sustain Program FY20-21	Two-year asset replacement plan based on asset strategy analysis.	\$ 29.0	\$ 29.0	\$ 7.0	9/30/21	9/30/21
System Protection and Control Sustain Program	Two-year asset replacement plan based on asset strategy analysis.	\$ 33.7	\$ 33.7	\$ 4.9	9/30/21	9/30/21

This information has been made publicly available by BPA on 8/3/2020 and contains information not sourced directly from BPA financial statements. Projects below \$10 million are not included

<sup>1</sup> Includes capital projects authorized at the agency level

<sup>2</sup> Direct capital costs exclude AFUDC and overhead

<sup>3</sup> Actual costs are project costs to date.

<sup>4</sup> Contracts have not been awarded - cost estimates are confidential

# Major Capital Projects<sup>1</sup> - End-of-Project Target Performance

Q3 2020

Project	Description	Direct Capital (\$M) <sup>2</sup>			In-Service Date	
		Authorized	Forecast	Actual <sup>3</sup>	Authorized	Forecast
<b>Federal Hydro</b>						
Grand Coulee and Hungry Horse SCADA Replacement	Replace SCADA systems at Grand Coulee and Hungry Horse.	\$ 51.9	\$ 70.6	\$ 69.2	3/28/16	9/1/20
Grand Coulee Transformer Replacements G11-	Replace 24 single-phase transformers in the Right Powerhouse.	\$ 33.3	\$ 57.2	\$ 0.8	3/20/19	1/31/26
Grand Coulee - Keys Pump Generating Station - Reliability	Replacements and upgrades to maintain current station capability.	\$ 66.3	\$ 66.3	\$ 27.6	9/30/24	3/31/24
Grand Coulee Firehouse	Build a stand-alone fire station to replace the facility currently housed in the pump-generating plant.	\$ 15.1	\$ 17.6	\$ 11.2	5/14/18	1/1/21
Grand Coulee Left and Right Powerhouse Cranes	Replace the four bridge cranes in the left and right powerhouses.	\$ 25.2	\$ 24.0	\$ 0.4	7/30/20	6/30/23
Grand Coulee Third Powerhouse Roof	Replace the third powerhouse roof, including seismic, lighting and safety upgrades.	\$ 14.2	\$ 15.4	\$ 9.1	12/29/19	9/30/20
Chief Joseph CO2 System Replacement	Replace and upgrade the CO2 fire protection system.	\$ 10.9	\$ 10.1	\$ 5.8	4/30/21	4/30/21
McNary Governor Replacement	Upgrade the 14 governors in the McNary powerhouse with digital controls.	N/A <sup>4</sup>	N/A <sup>4</sup>	\$ 3.2	2/22/24	9/30/25
McNary Exciters Upgrade	Replace the exciters to ensure reliability and support the other electrical powertrain	N/A <sup>4</sup>	N/A <sup>4</sup>	\$ 1.1	8/24/24	9/30/25
McNary Powerhouse Controls Upgrade	Replace the generally original controls to improve reliability and performance.	N/A <sup>4</sup>	N/A <sup>4</sup>	\$ 1.6	5/26/24	7/30/25
McNary Turbine Design and Replacement	Replace turbine runners 1 - 14 and rewind units 5, 13 and 14.	\$ 499.1	\$ 498.5	\$ 10.2	10/7/33	6/30/31
McNary Intake Gantry Crane 5	Replace the 1953 vintage intake gantry crane. Upgrade the hoist capability to match current needs.	N/A <sup>4</sup>	N/A <sup>4</sup>	\$ 0.5	3/8/22	10/31/22
John Day Turbine Hub Upgrades	Rebuild and upgrade up to five turbine runner hubs. Four additional hubs may be rebuilt under a future amendment to this project.	\$ 40.9	\$ 34.2	\$ 12.2	6/30/19	7/17/22
John Day Emergency Gantry Crane Replacement	Replace the 348 ton emergency intake gantry crane.	\$ 25.9	\$ 24.9	\$ 15.9	8/6/20	2/1/20
John Day SQ Board Replacements	Replace SQ and SU electrical boards, switchgear and related equipment.	\$ 17.0	\$ 16.5	\$ 9.9	2/27/23	8/1/22
John Day Control Room Fire Protection	Upgrade fire protection, ventilation and egress paths in the control room and powerhouse.	N/A <sup>4</sup>	N/A <sup>4</sup>	\$ 2.8	10/23/22	10/1/23
The Dalles Transformer Replacements	Replace 7 transformer banks - TA, T1, T3, T5, T6, T7, T8	\$ 41.9	\$ 35.1	\$ 31.7	7/2/20	6/4/21
The Dalles Emergency Gantry Crane Replacement	Replace the emergency intake gantry crane.	\$ 19.4	\$ 26.1	\$ 1.3	2/1/23	9/1/23
Bonneville Powerhouse 1 Main Unit Breakers and Station Service	Replace oil-filled original equipment breakers and reconfigure and modernize the station service.	\$ 46.4	\$ 36.5	\$ 29.2	3/15/19	10/1/23
Ice Harbor Turbine Runner Replacement	Replace poor condition turbine runners in units 1, 2 & 3 with a more fish-friendly design.	\$ 113.8	\$ 102.6	\$ 80.2	3/31/21	6/30/23
Ice Harbor Stator Winding Replacements	Replace the stator windings for units 1,2 and 3.	\$ 24.1	\$ 27.2	\$ 15.7	3/31/21	6/30/23
Lower Granite DC System and LV Switchgear	Upgrade DC system, governor oil pump system and low voltage switchgear.	\$ 11.9	\$ 9.6	\$ 1.8	9/25/23	9/30/22
Hungry Horse Crane Replacements	Replace two powerhouse bridge cranes, forebay gantry crane, machine shop crane and valve house crane.	N/A <sup>4</sup>	N/A <sup>4</sup>	\$ 1.0	4/30/21	5/27/21

This information has been made publicly available by BPA on 8/3/2020 and contains information not sourced directly from BPA financial statements. Projects below \$10 million are not included

<sup>1</sup> Includes capital projects authorized at the agency level

<sup>2</sup> Direct capital costs exclude AFUDC and overhead

<sup>3</sup> Actual costs are project costs to date.

<sup>4</sup> Contracts have not been awarded - cost estimates are confidential

# Major Capital Projects<sup>1</sup> - End-of-Project Target Performance

Q3 2020

Project	Description	Direct Capital (\$M) <sup>2</sup>			In-Service Date	
		Authorized	Forecast	Actual <sup>3</sup>	Authorized	Forecast
<b>Federal Hydro - continued</b>						
Detroit Transformers	Replace and relocate 6 transformers	N/A <sup>4</sup>	N/A <sup>4</sup>	\$ 0.5	12/2/24	12/2/24
Black Canyon Third Generating Unit	Add a third generating unit at Black Canyon. The capacity of the unit will be between 10 and 15 MW.	N/A <sup>4</sup>	N/A <sup>4</sup>	\$ 7.2	N/A	N/A
Foster Electrical Reliability Upgrades	Replace the station service distribution equipment, emergency generator and air compressors.	N/A <sup>4</sup>	N/A <sup>4</sup>	\$ 2.3	10/2/23	3/1/23
Foster Turbine and Generator Rehabilitation	Rehabilitate turbine and generators on two units.	N/A <sup>4</sup>	N/A <sup>4</sup>	\$ 1.5	9/11/24	9/11/24

<b>Fish &amp; Wildlife</b>						
Steigerwald Floodplain Reconnection	Reconnect 900 acres of the Steigerwald Wildlife Refuge with the Columbia River.	N/A <sup>4</sup>	N/A <sup>4</sup>	\$ 0.2	11/30/22	11/30/22

<b>Facilities</b>						
Ross HMEM Garage	Construct a Heavy Mobile Equipment Mechanic facility on the Ross Complex.	\$ 28.1	\$ 24.8	\$ 24.7	12/31/20	12/31/20

Summary		
Transmission	\$ 720.8	\$ 720.2
Federal Hydro	1,057.3	1,072.3
Fish & Wildlife	-	-
Facilities	28.1	24.8
<b>Total</b>	<b>\$ 1,806.2</b>	<b>\$ 1,817.3</b>

This information has been made publicly available by BPA on 8/3/2020 and contains information not sourced directly from BPA financial statements. Projects below \$10 million are not included

<sup>1</sup> Includes capital projects authorized at the agency level

<sup>2</sup> Direct capital costs exclude AFUDC and overhead

<sup>3</sup> Actual costs are project costs to date.

<sup>4</sup> Contracts have not been awarded - cost estimates are confidential