

Major Capital Projects¹ - End-of-Project Target Performance

Q1 2021

Project	Description	Direct Capital (\$M) ²			In-Service Date	
		Authorized	Forecast	Actual ³	Authorized	Forecast
Transmission						
Fleet Mobile Equipment Replacement FY17-19	Heavy duty and specialized vehicle replacement program for FY17-19	\$ 16.4	\$ 16.4	\$ 16.3	04/01/20	09/01/21
Ross - Schultz Fiber Replacement	Replace the obsolete and limited 36 strand fiber with standard 72 strand fiber.	\$ 34.0	\$ 39.5	\$ 31.2	09/15/18	12/21/21
MREDI VHF System Replacement	Replace and upgrade the existing VHF radio system.	\$ 96.2	\$ 91.3	\$ 43.3	09/01/26	12/22/25
Puget Sound Area Northern Intertie (PSANI)	Install a 500/230 kV transformer bank addition at Raver Substation.	\$ 67.0	\$ 63.5	\$ 57.3	03/31/21	04/15/21
Operational Multi-Gigabit Ethernet Transport (OMET)	Communications upgrade and replacement to ensure adequate capacity and compatibility for emerging requirements.	\$ 43.5	\$ 28.4	\$ 28.4	09/30/17	03/01/21
Spare Transformers for Hub Wind Sites	Add a spare 500/230 kV single phase transformer at John Day, Rock Creek, Slatt and Central Ferry substations.	\$ 21.4	\$ 23.7	\$ 22.5	04/01/19	07/01/21
Quenett Creek Substation L0380	Construct new substation and associated line work to serve additional N. Wasco PUD load.	\$ 44.9	\$ 52.8	\$ 45.8	06/24/22	06/24/22
Wheatridge Wind	Interconnection for NextEra's Wheatridge wind project.	\$ 10.1	\$ 5.1	\$ 5.1	12/31/19	09/15/20
Fairview Reactor and Transformer	Install a reactor to address high voltages on the Fairview 230 kV bus and replace an aging transformer.	\$ 14.3	\$ 10.3	\$ 3.6	12/31/22	12/31/22
Mission Critical IT Infrastructure	Completely replace the Dittmer Data Center IT infrastructure.	\$ 15.9	\$ 14.7	\$ 6.6	12/30/22	06/30/22
Anaconda-Dixon-Silverbow Transformer	Install a transformer at Dixon, move an existing transformer from Dixon to Anaconda and retire the transformer at Silver Bow.	\$ 14.0	\$ 10.5	\$ 6.0	12/31/20	09/01/23
Badger Canyon II	Interconnection for Badger Canyon II wind project.	\$ 24.5	\$ 19.8	\$ 0.2	03/11/22	10/27/23
Schultz-Wautoma 500kV Series Caps	Install series capacitors	N/A ⁴	N/A ⁴	\$ 0.3	03/31/22	08/01/22
Midway-Ashe 230kV Double Circuit	230kV double circuite transmission line from Midway to Ashe Tap	N/A ⁴	N/A ⁴	\$ 2.0	09/30/23	09/30/25
Richland-Stevens Drive 115kV Line	Rebuild existing 115kV transmission line, add additional line, rebuild substations	N/A ⁴	N/A ⁴	\$ 0.1	12/18/24	12/18/24
Steel Lines Sustain Program FY20-21	Two-year asset replacement plan based on asset strategy analysis.	\$ 33.7	\$ 33.7	\$ 24.7	09/30/21	09/30/21
Wood Pole Lines Sustain Program FY20-21	Two-year asset replacement plan based on asset strategy analysis.	\$ 33.7	\$ 33.7	\$ 26.5	09/30/21	09/30/21
Access Roads Sustain Program FY20-21	Two-year asset replacement plan based on asset strategy analysis.	\$ 22.5	\$ 22.5	\$ 16.3	09/30/21	09/30/21
Land and Land Rights Sustain Program FY20-21	Two-year asset replacement plan based on asset strategy analysis.	\$ 4.5	\$ 4.5	\$ 1.4	09/30/21	09/30/21
AC Substations Sustain Program FY20-21	Two-year asset replacement plan based on asset strategy analysis.	\$ 78.7	\$ 78.7	\$ 44.1	09/30/21	09/30/21
Line Ratings Sustain Program FY20-21	Two-year asset replacement plan based on asset strategy analysis.	\$ 4.3	\$ 2.8	\$ 0.5	09/30/21	09/30/21
DC Substations Sustain Program FY20-21	Two-year asset replacement plan based on asset strategy analysis.	\$ 22.5	\$ 22.5	\$ 18.5	09/30/21	09/30/21
System Telecommunications Sustain Program	Two-year asset replacement plan based on asset strategy analysis.	\$ 22.5	\$ 11.1	\$ 4.1	09/30/21	09/30/21
Power Systems Control Sustain Program FY20-21	Two-year asset replacement plan based on asset strategy analysis.	\$ 29.0	\$ 29.0	\$ 11.5	09/30/21	09/30/21
System Protection and Control Sustain Program	Two-year asset replacement plan based on asset strategy analysis.	\$ 33.7	\$ 27.7	\$ 10.2	09/30/21	09/30/21
Control Center Sustain Program FY20-21	Two-year asset replacement plan based on asset strategy analysis.	\$ 9.0	\$ 10.5	\$ 6.5	09/30/21	09/30/21
TEAP Tools Sustain Program FY20-21	Two-year asset replacement plan based on asset strategy analysis.	\$ 5.8	\$ 8.4	\$ 5.7	09/30/21	09/30/21

This information has been made publicly available by BPA on 2/9/2021 and contains information not sourced directly from BPA financial statements. Projects below \$10 million are not included

¹ Includes capital projects authorized at the agency level

² Direct capital costs exclude AFUDC and overhead

³ Actual costs are project costs to date.

⁴ Contracts have not been awarded - cost estimates are confidential

Major Capital Projects¹ - End-of-Project Target Performance

Q1 2021

Project	Description	Direct Capital (\$M) ²			In-Service Date	
		Authorized	Forecast	Actual ³	Authorized	Forecast
Federal Hydro						
Grand Coulee and Hungry Horse SCADA Replacement	Replace SCADA systems at Grand Coulee and Hungry Horse.	\$ 51.9	\$ 70.6	\$ 69.7	03/28/16	06/30/21
Grand Coulee Transformer Replacements G11-	Replace 24 single-phase transformers in the Right Powerhouse.	\$ 33.3	\$ 57.2	\$ 0.8	03/20/19	01/31/26
Grand Coulee - Keys Pump Generating Station - Reliability	Replacements and upgrades to maintain current station capability.	\$ 66.3	\$ 72.1	\$ 29.4	09/30/24	03/31/24
Grand Coulee Firehouse	Build a stand-alone fire station to replace the facility currently housed in the pump-generating plant.	\$ 15.1	\$ 17.6	\$ 11.2	05/14/18	12/31/21
Grand Coulee Left and Right Powerhouse Cranes	Replace the four bridge cranes in the left and right powerhouses.	\$ 25.2	\$ 24.0	\$ 0.5	07/30/20	06/30/23
Grand Coulee Third Powerhouse Roof	Replace the third powerhouse roof, including seismic, lighting and safety upgrades.	\$ 14.2	\$ 15.4	\$ 9.2	12/31/20	12/31/20
Chief Joseph CO2 System Replacement	Replace and upgrade the CO2 fire protection system.	\$ 10.9	\$ 10.1	\$ 8.5	04/30/21	06/30/21
McNary Governor Replacement	Upgrade the 14 governors in the McNary powerhouse with digital controls.	N/A ⁴	N/A ⁴	\$ 2.8	02/22/24	09/30/25
McNary Exciters Upgrade	Replace the exciters to ensure reliability and support the other electrical powertrain	N/A ⁴	N/A ⁴	\$ 0.8	08/24/24	09/30/25
McNary Powerhouse Controls Upgrade	Replace the generally original controls to improve reliability and performance.	N/A ⁴	N/A ⁴	\$ 3.6	05/26/24	07/30/25
McNary Turbine Design and Replacement	Replace turbine runners 1 - 14 and rewind units 5, 13 and 14.	\$ 533.1	\$ 498.5	\$ 13.8	10/07/33	06/30/31
McNary Intake Gantry Crane 5	Replace the 1953 vintage intake gantry crane. Upgrade the hoist capability to match current needs.	N/A ⁴	N/A ⁴	\$ 0.8	03/08/22	10/31/22
John Day Turbine Hub Upgrades	Rebuild and upgrade up to five turbine runner hubs. Four additional hubs may be rebuilt under a future amendment to this project.	\$ 40.9	\$ 34.2	\$ 13.5	06/30/19	07/17/22
John Day SQ Board Replacements	Replace SQ and SU electrical boards, switchgear and related equipment.	\$ 17.0	\$ 16.5	\$ 10.6	02/27/23	08/01/22
John Day Control Room Fire Protection	Upgrade fire protection, ventilation and egress paths in the control room and powerhouse.	N/A ⁴	N/A ⁴	\$ 3.1	11/14/23	10/01/23
The Dalles Transformer Replacements	Replace 7 transformer banks - TA, T1, T3, T5, T6, T7, T8	\$ 41.9	\$ 37.0	\$ 35.4	07/02/20	06/04/21
The Dalles Emergency Gantry Crane Replacement	Replace the emergency intake gantry crane.	\$ 19.4	\$ 26.1	\$ 1.6	02/01/23	09/01/23
Bonneville Powerhouse 1 Main Unit Breakers and Station Service	Replace oil-filled original equipment breakers and reconfigure and modernize the station service.	\$ 46.4	\$ 36.5	\$ 33.9	03/15/19	10/01/23
Ice Harbor Turbine Runner Replacement	Replace poor condition turbine runners in units 1, 2 & 3 with a more fish-friendly design.	\$ 113.8	\$ 102.6	\$ 82.9	03/31/21	01/31/24
Ice Harbor Stator Winding Replacements	Replace the stator windings for units 1,2 and 3.	\$ 24.1	\$ 27.2	\$ 16.9	03/31/21	06/28/24
Lower Granite DC System and LV Switchgear	Upgrade DC system, governor oil pump system and low voltage switchgear.	\$ 11.9	\$ 9.6	\$ 5.2	09/25/23	09/30/22
Hungry Horse Crane Replacements	Replace two powerhouse bridge cranes, forebay gantry crane, machine shop crane and valve house crane.	\$ 17.1	\$ 18.2	\$ 1.0	08/01/23	08/01/23

This information has been made publicly available by BPA on 2/9/2021 and contains information not sourced directly from BPA financial statements. Projects below \$10 million are not included

¹ Includes capital projects authorized at the agency level

² Direct capital costs exclude AFUDC and overhead

³ Actual costs are project costs to date.

⁴ Contracts have not been awarded - cost estimates are confidential

Major Capital Projects¹ - End-of-Project Target Performance

Q1 2021

Project	Description	Direct Capital (\$M) ²			In-Service Date	
		Authorized	Forecast	Actual ³	Authorized	Forecast
Federal Hydro - continued						
Detroit Transformers	Replace and relocate 6 transformers	N/A ⁴	N/A ⁴	\$ 0.6	12/02/24	12/02/24
Black Canyon Third Generating Unit	Add a third generating unit at Black Canyon. The capacity of the unit will be between 10 and 15 MW.	N/A ⁴	N/A ⁴	\$ 7.2	N/A	N/A
Foster Electrical Reliability Upgrades	Replace the station service distribution equipment, emergency generator and air compressors.	N/A ⁴	N/A ⁴	\$ 2.3	10/02/23	03/01/23
Foster Turbine and Generator Rehabilitation	Rehabilitate turbine and generators on two units.	N/A ⁴	N/A ⁴	\$ 1.9	09/11/24	09/11/24
John Day Trashracks	Replace and refurbish the trashracks	N/A ⁴	N/A ⁴	\$ 0.6	12/02/24	12/02/24
Bonneville Powerhouse 1 Trashracks	Replace and refurbish the trashracks in Powerhouse 1	N/A ⁴	N/A ⁴	\$ 0.4	09/02/25	09/02/25
Chief Joseph Intake Gantry Crane	Replace the intake gantry crane	N/A ⁴	N/A ⁴	\$ 0.8	01/31/23	01/31/23
John Day STS Crane	Replace the submerged traveling screens crane	N/A ⁴	N/A ⁴	\$ 0.9	12/02/22	12/02/22
Chief Joseph Station Service Units	0	N/A ⁴	N/A ⁴	\$ 0.9	09/30/24	09/30/24
Libby Intake Gantry Crane	0	N/A ⁴	N/A ⁴	\$ 1.5	11/30/22	11/30/22

Fish & Wildlife						
Steigerwald Floodplain Reconnection	Reconnect 900 acres of the Steigerwald Wildlife Refuge with the Columbia River.	N/A ⁴	N/A ⁴	\$ 8.6	11/30/22	03/31/22

Facilities						
Technical Services Building	Construct a new building to replace the North and South Ampere facilities	\$ 47.0	\$ 47.0	\$ 0.4	9/30/23	8/1/23

Summary		
Transmission	\$ 702.1	\$ 661.1
Federal Hydro	1,082.5	1,073.4
Fish & Wildlife	-	-
Facilities	47.0	47.0
Total	\$ 1,831.6	\$ 1,781.5

This information has been made publicly available by BPA on 2/9/2021 and contains information not sourced directly from BPA financial statements. Projects below \$10 million are not included

¹ Includes capital projects authorized at the agency level

² Direct capital costs exclude AFUDC and overhead

³ Actual costs are project costs to date.

⁴ Contracts have not been awarded - cost estimates are confidential